

MONTHLY REPORT #1



County of Maui
Department of Public Works
Engineering Division

Roundabout at Maui
Lani Parkway and
Kamehameha Avenue
Kahului, Maui, Hawaii

Submitted By:

SSFM
INTERNATIONAL

82 Pulehu Place, Unit 201
Kahului, Maui, HI 96732

TABLE OF CONTENTS

PROJECT SUMMARY..... 3

BUDGET..... 4

Contract..... 4

Construction Progress 5

STATUS 6

Change Proposal Log..... 6

Change Proposal Summary 6

Change Order Log 6

Change Order Summary..... 6

PROJECT LOGS..... 7

Request for Information 7

Submittals 7

Complaints 7

WORK ACCOMPLISHED 7

Construction Completed..... 7

Soils Monitoring, Testing and Compaction Results..... 7

Other Inspections and Monitoring 7

CRITICAL ISSUES 8

GENERAL OBSERVATIONS..... 8

QUALITY ASSURANCE-COMPLIANCE..... 9

SAFETY ISSUES/QUALITY ISSUES..... 9

OUTSTANDING ITEMS..... 9

PHOTOS..... 10-12

PROJECT SUMMARY

Project Title:	Roundabout at Maui Lani Parkway and Kamehameha Avenue
Project Location:	Kahului, Maui, Hawaii
Project Number:	16-50
Project Summary:	The project involves the construction of a new roundabout at the intersection of Maui Lani Parkway and Kamehameha Avenue in Kahului, Maui. The scope of work includes removal of obstructions, road pavement work, construction of curb ramps, sidewalks, adjusting manholes, irrigation and water valves, storm drain culvert, culvert headwall, crosswalk pedestrian beacons, pavement striping and markers, replacing street signs, and other incidental items.
Contractor:	Goodfellow Bros. Inc. 1300 N. Holopono Street, Ste. 201 Kihei, HI 96753

BUDGET

Contract

Contract Number:	C6572
Notice to Proceed:	April 27, 2020
Original Completion Date:	December 2, 2020
Original Amount:	\$2,854,425.000
Approved Change Orders:	\$0.00
Current Amount:	\$2,854,425.000
Contract Duration:	150 Working Days
Time Extensions Approved:	N/A
Time Extensions Pending:	N/A
Revised Contract Time:	N/A
Revised Contract Completion Date:	N/A

Construction Progress

Total Work to Date:	\$ 0.00
Retainage to Date:	\$ 0.00
Total Earned Less Retainage:	\$ 0.00
Previous Payments:	\$ 0.00
Payment Now Due (May):	\$ 0.00
Previous (N/A) Payment:	\$ 0.00
Balance to Finish (incl. Retainage)	\$ \$2,854,425.000
Days Remaining:	126 Working Days
Time Elapsed:	24 Working Days
Unworkable Days:	0 Working Days
Project % Time Elapsed (May):	16.0%
Project % Complete (May):	0.00%*
Ahead or Behind Schedule:	Ahead

*Project % Complete based on approved billing amount. GBI billing pending.

STATUS

Change Proposal Log

CP No.	Description	Cost	Time Extension	Status
	N/A			
	TOTALS	\$		

Change Proposal Summary

Submitted to Date: \$0.00
 Approved to Date \$0.00

Change Order Log

CP No.	Description	Cost	Time Extension	Status
	N/A			
	TOTALS	\$		

Change Order Summary

Submitted to Date: \$0.00
 Approved to Date: \$0.00

PROJECT LOGS

Request for Information

Submitted: 1 thru 20 (Skipped 13, 14)
 Closed: 1, 4, 5, 8, 11, 12, 15, 16, 19, 20
 Outstanding: 2, 3, 6, 7, 9, 10, 17, 18

Submittals

Submitted: 1-21
 Approved: 1-3, 7-20
 Outstanding: 4R2, 5R3, 6R1, 21

Complaints

No.	Description	Initiated Date	Closed Date	Notes
	N/A			

WORK ACCOMPLISHED

Construction Completed

- Mass Grading of Project Site
- Water System Infrastructure
- Drainage System Infrastructure
- Electrical System Infrastructure (Ongoing)

Soils Monitoring, Testing and Compaction Results

- Compaction testing conducted per project specifications.

Other Inspections and Monitoring

- N/A

CRITICAL ISSUES

CONTRACTOR Non-Working Days

- April – None.
- May – None.

GENERAL OBSERVATIONS

- A. Site Environmental Clearance
Completed/Not Completed/**N/A.**
- B. Temporary Construction Facilities:
Completed/Not Completed/**In Process**
- C. Site Improvement and Earthwork
Completed/Not Completed/**In Process**
- D. Landscaping
Completed/Not Completed/**N/A**
- E. Underground Utilities
Completed/**Not Completed**/N/A
- F. Structure
Completed/Not Completed/In Process/N/A
- G. Look-Ahead to Project Close-out
 - 1) Punch list items: **N/A.**
 - 2) Warranty items: **N/A.**
- H. Value Engineering:
 - 1) VE Savings to date: **N/A.**
 - 2) Non-VE Savings to date: **N/A.**

QUALITY ASSURANCE –COMPLIANCE

- QA/QC Sampling/Testing are in compliance with project specifications.

SAFETY ISSUES/QUALITY ISSUES

- Safety meeting conducted weekly. No concerns

OUTSTANDING ITEMS

- None.



Triton plastic barrier placement along the southwest side of Kamehameha Ave.



Grubbing location of new 48-inch HDPE drainline alignment.



Portion of new 48-inch HDPE drainline.



Saw cut layout for the new fire hydrant at Sta. 52+51 on Maui Lani Parkway.



Fabricating reinforcing steel for the drainline outlet slab cutoff wall.



Concrete pour for drainline outlet headwall slab.



Place UTB for fire hydrant lateral trench excavation.



Completed CRM drainline outlet headwall.



Install new fire hydrant with a 12-inch extension at Sta. 8+60 on Kamehameha Avenue.



Roadway excavation from Sta. 49+00 on Maui Lani Parkway to Sta. 10+60 on Kamehameha Avenue.



New 2-inch PVC Schedule 40 electrical conduit ductline installation.



Sub-grade prep for new roadway along Kamehameha Avenue.