



BOWERS + KUBOTA CONSULTING

270 Hookahi St #311
Wailuku, HI 96793

• Project Management • Planning • Architectural/Engineering Design • Construction Management

94-408 Akoki St #201-A
Waipahu, HI 96793

HawaiiBusiness's *2018 Best Place to Work*



Week of 5/19/18

*Construction
Management By:*



Kokomo Rd & Makawao Ave Pavement Reconstruction

Island of Maui

Project Number: STP-0900(086)

Project Scope:

This project involves the reconstruction of Kokomo Rd, from Haiku Rd to Mile Post 3.0, and Makawao Ave, from Kokomo Rd to Piihola Rd. Also included on Makawao Ave, will be sidewalk & curb construction, drainage & guardrail improvements, and stone wall reconstruction on Makawao Ave, and driveway apron improvements **PLEASE ANTICIPATE ROAD CLOSURES EACH SATURDAY, FROM 7:00AM - 6:00PM, WEATHER PERMITTING. DURING THE WEEK, PLEASE ALSO ANTICIPATE SINGLE LANE CLOSURES BETWEEN 8:03AM - 3:00PM.**

When:

Notice to Proceed: February 2, 2018

Contract Working Days: 178

Anticipated Completion Date: October 19, 2018

Roads Involved:

Kokomo Rd from Haiku Rd to MP 3.0 &

Makawao Ave from Kokomo Rd to Piihola Rd

Contractor:

HI-Built, LLC

72 Tings Dr

Wailuku, HI 96793

Contract Amount:

\$4,546,797.82

Project Contact:

County of Maui, Department of Public Works

Engineering Division

(808) 270-7745

Construction Update:

Work Completed Week of 5/12/18 – 5/18/18:

- Began reconstruction of Kokomo Rd near the 1200 block working in a northerly direction.

Work Scheduled Week of 5/19/18 – 5/25/18:

- Continue reconstruction of Kokomo Rd near the 1200 block working in a northerly direction.

