



Week of 6/10/18

*Construction
Management By:*



Molokai Baseyard Facility

7 Pueo Place (Molokai Industrial Park)

Island of Molokai
Project Number: 14-32

Project Scope:

The new baseyard will consist of one Administrative Building, approximately 2,560 SF, one Maintenance Building, approximately 7,440 SF, and one Vehicle Storage Building, approximately 3,960 SF, located in Naiwa, Molokai

When:

Notice to Proceed: January 8, 2018
Contract Calendar Days: 550
Anticipated Completion Date: July 12, 2019

Roads Involved:

Pueo Place, off of Ulili Street

Contractor:

F&H Construction
1728 Wili Pa Loop, Suite 200
Wailuku, HI 96793

Contract Amount:

\$7,528,000.00

Project Contact:

County of Maui, Department of Public Works
Engineering Division
(808) 270-7745

Construction Update:

Work Completed Week of 6/3/18 – 6/9/18:

- 6/4/18 - Blessing of Work Site
- Installing Silt Fence & BMPs

Work Scheduled Week of 6/10/18 – 6/16/18:

- 6/11/18 - Holiday - No Work On Site
- Continue installation of BMPs
- General Layout