



Week of 11/30/19

*Construction
Management By:*



Molokai Baseyard Facility

7 Pueo Place (Molokai Industrial Park)

Island of Molokai
Project Number: 14-32

Project Scope:

The new baseyard will consist of one Administrative Building, approximately 2,560 SF, one Maintenance Building, approximately 7,440 SF, and one Vehicle Storage Building, approximately 3,960 SF, located in Naiwa, Molokai

When:

Notice to Proceed: January 8, 2018

Contract Calendar Days: 550 / Amended Contract Days: 697

Original Completion Date: July 12, 2019 / Revised Completion Date: Jan 3, 2020

Roads Involved:

Pueo Place, off of Uliili Street

Contractor:

F&H Construction
1728 Wili Pa Loop, Suite 200
Wailuku, HI 96793

Contract Amount:

\$7,528,000.00

Project Contact:

County of Maui, Department of Public Works
Engineering Division
(808) 270-7745

Construction Update:

Work Completed Week of 11/24/19 –11/30/19:

- Cont. Site Grading
- Cont. Site Concrete
- Admin Bldg Exterior Paint
- Drywall for Maint & Veh Storage Bldgs

Work Scheduled Week of 12/1/19 –12/7/19:

- Drive Approach & Paving
- Irrigation/Landscaping
- Cont. Site Concrete
- Cont. Site Grading



Molokai Baseyard Facility