



**Week of 3/26/22**

*Construction  
Management By:*



# Iolani Street, Liholani Street, and Makani Road Pavement Reconstruction

Island of Maui

Project Number: STP-0900(099)

## Project Scope:

This project includes roadway reconstruction, which includes removal of existing roadway asphalt concrete & portland concrete and constructing new asphalt concrete pavement section for roadways, including segment of Portland Cement Concrete Pavement Section; intersection improvements, including striping and signage; removal and replacement of damaged and/or deteriorating drainage facilities; constructing concrete curbs, gutters, sidewalks and curb ramps; installing new roadway signs, striping and pavement markers; relocating existing signs; rehabilitation of existing twin-120" culverts along Liholani Street, including 8" shotcrete lining of existing CMP culverts, headwall repair and rehabilitation, protection of existing overhead power lines and appurtenances; masonry retaining walls; chainlink fences; and all other incidental work necessary to complete the project.

## When:

Notice to Proceed: February 8, 2021

Actual Start Date: March 1, 2021

Contract Working Days: 410

Anticipated Completion Date: November 15, 2022

## Roads Involved:

Iolani St., Liholani St., and Makani Rd. in Pukalani

## Contractor:

Hi-Built, LLC

PO Box 1425

Wailuku, HI 96793

## Contract Amount:

\$12,243,207.93

## Project Contact:

County of Maui, Department of Public Works

Engineering Division

(808) 270-7745

## Construction Update:

### Work Completed Week of 3/13/22 - 3/19/22:

- Makani Rd.- No Work
- Iolani St.- No Work
- Liholani St.- Mulch Curb Ramps along Drainlines K and H/Lowered Utilities-Prep for Paving/Lowered Water Laterals

### Work Scheduled Week of 3/20/22 - 3/26/22:

- Makani Rd.- Stake Monuments
- Iolani St.- Stake Monuments
- Liholani St.- Mulch Curb Ramps along Drainline K and H Continued