

**WEEKLY STATUS REPORT – 4/11/22**



County of Maui  
Department of Public Works  
Engineering Division

Mill Street Pavement  
Reconstruction  
North Market Street to Lower Main  
Street  
Wailuku, Maui, Hawaii

Submitted By:

**SSFM**  
INTERNATIONAL

82 Pulehu Place, Unit 201  
Kahului, Maui, HI 96732

## PROJECT SUMMARY

Project Title: Mill Street Pavement Reconstruction  
North Market Street to Lower Main Street

Project Location: Wailuku, Maui, Hawaii

Job Number: FAP No STP-3840(001)

Project Summary: The scope of work consists of removal of existing pavement down to the gravel subbase within the road right-of-way and installation of a new asphalt concrete pavement section with reinforcing geogrid. The scope of work also includes removal and widening of existing sidewalks, removal/installation of new curb/gutters, removal/replacement of existing curb ramps and driveway aprons, installation of new pavement striping and markers, adjusting manholes/valves frame and covers where needed, removal/replacement of existing drainlines, removal/replacement of existing catch basins and drain manholes, and removal/replacement of signage and post. Portions of the existing retaining walls along Mill Street will also be removed and replaced with new retaining walls.

Contractor: Maui Kupono Builders, LLC dba Manu Builders  
309 Kanalei Circle  
Kahului, HI 96732

## PROJECT SUMMARY

Work Completed last Week: (4/04/22 to 4/08/22)

- Continue layout work area.
- Saw cut roadway between Imi Kala St and Lower Main
- Continue to excavate for new curb and gutter between Market St. and Central Ave.
- Continue to prep for sidewalk between Market St. and Central Ave.
- Continue to Install new curb and gutter. between Market St. and Central Ave.
- Continue to install new sidewalk between Market St. and Central Ave.

Work Scheduled this Week: (4/11/22 to 4/15/22)

No work scheduled for Friday, April 15. It is a County Holiday – Good Friday.

- Continue layout work area.
- Excavate for new curb and gutter between Imi Kala St and Lower Main
- Prep for sidewalk between Imi Kala St and Lower Main
- Install new curb and gutter between Imi Kala St and Lower Main
- Install new sidewalk between Imi Kala St and Lower Main

Anticipated Completion Date:

April 2023



DSC02363 – Pouring concrete sidewalk at Mill St and Olu Dr.



DSC02350 – Prep sidewalk subgrade



DSC02338 Layout drainline.



DSC02344 Poured concrete sidewalk at Mill St