

WEEKLY STATUS REPORT – 5/30/22



County of Maui
Department of Public Works
Engineering Division

Mill Street Pavement
Reconstruction
North Market Street to Lower Main
Street
Wailuku, Maui, Hawaii

Submitted By:

SSFM
INTERNATIONAL

82 Pulehu Place, Unit 201
Kahului, Maui, HI 96732

PROJECT SUMMARY

Project Title: Mill Street Pavement Reconstruction
North Market Street to Lower Main Street
Project Location: Wailuku, Maui, Hawaii
Job Number: FAP No STP-3840(001)

Project Summary: The scope of work consists of removal of existing pavement down to the gravel subbase within the road right-of-way and installation of a new asphalt concrete pavement section with reinforcing geogrid. The scope of work also includes removal and widening of existing sidewalks, removal/installation of new curb/gutters, removal/replacement of existing curb ramps and driveway aprons, installation of new pavement striping and markers, adjusting manholes/valves frame and covers where needed, removal/replacement of existing drainlines, removal/replacement of existing catch basins and drain manholes, and removal/replacement of signage and post. Portions of the existing retaining walls along Mill Street will also be removed and replaced with new retaining walls.

Contractor: Maui Kupono Builders, LLC dba Manu Builders
309 Kanalei Circle
Kahului, HI 96732

PROJECT SUMMARY

Work Completed last Week: (5/23/22 to 5/27/22)

- Verify existing utilities.
- Prep for sidewalk between Imi Kala St. and Lower Main St.
- Install new curb and gutter between Imi Kala St. and Lower Main St.
- Install new curb and gutter swale between Imi Kala St. and Lower Main St.
- Install new sidewalk between Imi Kala St. and Lower Main St.

Work Scheduled this Week: (5/30/22 to 6/03/22)

No work scheduled for Monday, May 30. It is a State and County Holiday – Memorial Day.

- Prep for sidewalk between Imi Kala St. and Lower Main St.
- Install new curb and gutter between Imi Kala St. and Lower Main St.
- Install new curb and gutter swale between Imi Kala St. and Lower Main St.
- Install new sidewalk between Imi Kala St. and Lower Main St.
- Complete sidewalk between Market St. and Central Ave.
- Install Curb Ramp at Mill St. and Central Ave.

Anticipated Completion Date:

April 2023



DSC03179 Placed WWM for sidewalk.



DSC03213 Freshly poured and finished concrete sidewalk.



DSC03296 Freshly poured and finished concrete sidewalk



DSC03295 Excavation for curb and gutter swale.