



**Week of 3/31/19**

*Construction  
Management By:*



# Molokai Baseyard Facility

## 7 Pueo Place (Molokai Industrial Park)

---

Island of Molokai  
Project Number: 14-32

### Project Scope:

The new baseyard will consist of one Administrative Building, approximately 2,560 SF, one Maintenance Building, approximately 7,440 SF, and one Vehicle Storage Building, approximately 3,960 SF, located in Naiwa, Molokai

### When:

Notice to Proceed: January 8, 2018

Contract Calendar Days: 550 / Amended Contract Days: 697

Anticipated Completion Date: December 6, 2019

### Roads Involved:

Pueo Place, off of Ulili Street

### Contractor:

F&H Construction  
1728 Wili Pa Loop, Suite 200  
Wailuku, HI 96793

### Contract Amount:

\$7,528,000.00

### Project Contact:

County of Maui, Department of Public Works  
Engineering Division  
(808) 270-7745

### Construction Update:

#### Work Completed Week of 3/24/19 – 3/30/19:

- Continued rebar installation for Maint Bldg
- Continued framing interior Admin Bldg
- Poured curb for Main Bldg
- Continued rough plumbing for Maint Bldg
- Beging digging electrical trench for Vehicle Storage & Maint Bldgs

#### Work Scheduled Week of 3/31/19 – 4/6/19:

- Continue electrical rough-in for Admin Bldg
- Pour curbs & slab for Maint Bldg & Vehicle Storage Bldg
- Continue electrical work



Molokai Baseyard Facility