



**Week of 7/20/19**

*Construction  
Management By:*



# Molokai Baseyard Facility

## 7 Pueo Place (Molokai Industrial Park)

---

Island of Molokai  
Project Number: 14-32

### Project Scope:

The new baseyard will consist of one Administrative Building, approximately 2,560 SF, one Maintenance Building, approximately 7,440 SF, and one Vehicle Storage Building, approximately 3,960 SF, located in Naiwa, Molokai

### When:

Notice to Proceed: January 8, 2018

Contract Calendar Days: 550 / Amended Contract Days: 697

Original Completion Date: July 12, 2019 / Revised Completion Date: Dec. 27, 2019

### Roads Involved:

Pueo Place, off of Ulili Street

### Contractor:

F&H Construction  
1728 Wili Pa Loop, Suite 200  
Wailuku, HI 96793

### Contract Amount:

\$7,528,000.00

### Project Contact:

County of Maui, Department of Public Works  
Engineering Division  
(808) 270-7745

### Construction Update:

#### Work Completed Week of 7/14/19 – 7/20/19:

- Exterior Paint for Admin Bldg
- Sidewalks for Admin Bldg
- Steel Erection for Veh Storage Bldg & Maint Bldg
- Pouring Concrete for Veh Storage Bldg
- Roofing for Admin Bldg

#### Work Scheduled Week of 7/21/19 – 7/27/19:

- Glazing for Admin Bldg
- Cont. Steel Erection for Veh Storage Bldg & Maint Bldg
- Finish Electrical Trenching
- Electrical for Admin Bldg



Molokai Baseyard Facility