



**Week of 08/06/22**

*Construction  
Management By:*



# Onehee Avenue Roadway Improvements

Island of Maui

Project Number: STP-3960(001)

## Project Scope:

The scope of work consists of pavement reconstruction within the road right-of-way. The scope of work also includes removal of existing sidewalks, installation of new raised concrete sidewalks and asphalt bike lanes, installation of new curb/gutters, removal/replacement of existing curb ramps and driveway aprons, installation of new pavement striping and markers, adjusting manholes/valves frames and covers were needed, removal/replacement of existing drainlines, waterlines and sewer lines, installation of new catch basins and drain manholes, and removal/replacement of signage and posts.

## When:

Notice to Proceed: January 5, 2022

Actual Start Date: February 4, 2022

Contract Working Days: 166 WD

Anticipated Completion Date: October 5, 2022

## Roads Involved:

Onehee Avenue

## Contractor:

Hawaiian Dredging Construction Company, Inc.

605 Kapiolani Boulevard

Honolulu, HI 96813

## Contract Amount:

\$7,024,500.00

## Project Contact:

County of Maui, Department of Public Works

Engineering Division

(808) 270-7745


## Construction Update:

### Work Completed Week of 7/24/22 - 7/30/22:

- Installed Traffic Control Signs/Removed Signage & Posts
- Installed BMP's
- Demo/Sawcut Driveways & Sidewalks/Redo Centerline Strip/Sawcut & Remove Pavement/Layout for Sidewalks

### Work Scheduled Week of 7/31/22 - 8/6/22:

- Demolition-Asphalt Shoulders, Signs, Driveways & Sidewalks
- Remove Rock Barriers



Onehee Ave Roadway Improvements